Excavation and pour reinforced concrete			Complete
Install conduit and electrical outlets(5)	Wood Electrical		Complete
Install circuit breaker box			Complete
Purchase 5 historically correct reproduction ceiling lights & install	Barn Light Electric Company 17" d Lights	\$230 ea x 5 = \$ 1150.00	
Install cedar wooden plank ceiling	Kneeland Construction	Work ongoing; Oct-Nov. date of completion	
Install 2 outdoor picnic table and 2 benches(6')	Dumor Table set 443 Dumor Bench - 58	\$4970 x 2 = \$9940.00 \$1506 x 2 = 3012.00 Shipping: = 565.39*	
Install & secure trash cans	Dumor Receptacle 32 gallon 28"wide	\$2040 x 2 = \$4080.00 Shipping: = 93.39*	
Purchase and install three 4' by 4' boards in triangular format. Signs will display Scituate Historical information	FastSigns: Structure and installation Doug Duffy will work with 2019 estimate	\$3450.00	
Permit to install signage	Town Building Dept.	\$50.00	
Scanning materials, Design and Layout	Printing services, and volunteers Doug Smith & Harvey Gates	\$1500.00	
Sub-Total Contingency 30% Total Cost		\$23,840.78 \$7,150.00 \$30,990.78	

^{*} Shipping charges never factored in original 2019 application