

CEDAR POINT GRAVITY SEWER REPLACEMENT WEEKLY WEBSITE UPDATE 8/31/2020 – 9/4/2020

Work Completed this Past Week (8/31/2020 – 9/4/2020)

Construction for the Cedar Point Gravity Sewer Replacement project is scheduled to begin on Tuesday, September 8th, 2020. Pre-construction survey notices were mailed yesterday to all abutters.

Work Scheduled for Next Week (9/7/2020 – 9/11/2020)

Albanese D&S, Inc. (AD&S) plans to perform the following tasks the week of September 7th, 2020:

- Complete pre-construction video of the project site.
- Complete CCTV inspection of the existing gravity sewer mains on Lighthouse Road, Rebecca Road, and Turner Road.
- Begin site layout and site investigation work.
- Begin the installation of erosion controls.

Construction will not take place on September 7th, 2020 due to observance of Labor Day.

September Look-Ahead Schedule

Albanese D&S, Inc. (AD&S) plans to perform the following tasks during the month of September:

- Complete Installation of approved trench dewatering system.
- Begin installation of temporary sewer bypass systems and gravity sewer mains on September 22nd, 2020. The exact start location is to be determined.